

14	Elevate Lynnhaven Drive, 1E		FINAL						scheduled for THR DEC 04. (No Change 11/12/2025)
15	Poinciana Pump Station		90%	Q1 2026	Q1 2026	Q2 2026	N/A	Q4 2028	90% Design Submittal May 13, 2025, plans are under review. 90% design comments submitted to the design engineer and the plans are progressing to the 100% design. (No Change 11/12/2025)
	North Shore Drive Street Drainage Improvements, 1F		100%	N/A	N/A	Q4 2025	N/A	Q2 2027	FINAL design submitted June 2025. This project will be constructed with Shore Drive Phase III. (No change 11/11/2025)
16	Cape Henry Drive Street Drainage Improvements, 1G		100%	N/A	N/A	Q4 2025	N/A	Q2 2027	FINAL design submitted June 2025. This project will be constructed with the BRIC Grant Projects noted above. (No change 11/12/2025)
17	Vista Circle Pump Station, 1A								Project will be removed from the CIP. The Team looked at value engineering and determined we can increase the size of the Lynnhaven Colony Park Pump Station and eliminate the Vista Circle Pump Station
	Roadways Projects								
	HAWK Signals Phase I (Cape Henry Trail)	Q2 2024	90%	N/A	N/A	Q2 2026	N/A	Q1 2027	100% design has been reviewed, design consultant is working on final revisions. Utility relocations are being coordinated. PW intends to use an Annual Services Contract for construction--this will reduce time for procurement and allow us to order signal equipment as soon as possible. Lead times for delivery of signal equipment won't be known until the order is placed. Public meeting for the Cape Henry Trail Crossing--held Sept 11, 5-7pm at John B. Dye ES. (Updated 11/14/2025)
	Pleasure House Road Improvements Phase I								Project is not funded in the FY26 CIP
	Pleasure House Road Improvements Phase II	Q3 2025							Survey and environmental work are complete. Alignment options are currently being reviewed. (Update 11/14/2025)
	Shore Drive Corridor Improvements Phase III		100%	Q3 2024	Q4 2024	Q2 2025	N/A	Q3 2028	Construction Notice to Proceed was 5/1/2025. Waterline and sewer forcemain replacement are in progress. Private utility relocations are nearing completion. Pavement patching repairs have begun. (Updated 11/14/2025)
18	Shore Drive Corridor Improvements Phase IV		Preliminary Engineering						Supplemental to the Preliminary Engineering Report has been executed. This supplemental will include a modified SW analysis to assess impacts of using 1.5' Sea Level Rise. Modified PER has been received and is under review. (Updated 11/14/2025)
19	Shore Drive Pedestrian Improvements		100%	N/A	N/A	Q1 2026	N/A	Q2 2026	Final plans and plats are being routed for approval. PW is planning to phase construction to advance areas with little or no acquisition and less utility conflicts. Construction for these sections is scheduled to start in early 2026 . Remaining acquisition is in progress. (Updated 11/14/2025)
20	Traffic Safety Projects								
	Cape Henry Trail through Cape Story								Traffic Engineering and Traffic Operations are working on short term improvements at the Cape Henry Trail through the Cape Story by the Sea neighborhood to include upgrading advance warning pedestrian signs to bike/pedestrian signs and restriping of the crosswalk markings to include high visibility crosswalk markings. Traffic Engineering is also working with BAC members to develop a proposal for installation of raised crosswalks at each of the ped/bike crossings.